

**EAST STROUDSBURG AREA SCHOOL DISTRICT**  
 East Stroudsburg, Pennsylvania 18301  
**PAYMENTS TO BE MADE THRU THE Bond Issue 2008**

The following payments for construction and related costs associated with the Bond Funds have been approved as authorized for payment as of:

**August 19, 2013**

Requisition #	Vendor/Address	Description		Amount
2008-361 V# 8337	JBM Mechanical, Inc 3273 Gun Club Road Nazareth, PA 18064	JMH Expanded 30-4500-720-003-02-11  Application# 4 HVAC	\$ 84,171.10	
<b>TOTAL:</b>				\$ 84,171.10



# AIA Document G702™ - 1992

## Application and Certificate for Payment

DEAB # 12,152.00 30-4500-720-002-02-11  
 Expended # 950,173.00 30-4500-720-003-02-11  
 2008 → # 84,171.10  
 2012A → # 86,001.90

**TO OWNER:** E. STROUDSBURG AREA SCHOOLS DIST. PROJECT: HILL ELEMENTARY-HVAC APPLICATION NO: 1068  
 321 N. COURTLAND ST. PERIOD TO: 7/15/2013  
 E. STROUDSBURG, PA 18301 151 E. BROAD STREET CONTRACT FOR: **HVAC RECEIVED** ARCHITECT  
 VIA ARCHITECT: J B M MECHANICAL, INC. 3273 Gun Club Road E. STROUDSBURG, PA 18301  
**FROM CONTRACTOR:** J B M MECHANICAL, INC. 3273 Gun Club Road Nazareth, PA 18064

**CONTRACTOR'S APPLICATION FOR PAYMENT**  
 Application is made for payment, as shown below, in connection with the Contract. Continuation Sheet, AIA Document G703, is attached.

1. ORIGINAL CONTRACT SUM .....	\$ 2,991,000.00
2. Net change by Change Orders .....	\$ 0.00
3. CONTRACT SUM TO DATE (Line 1 + 2) .....	\$ 2,991,000.00
4. TOTAL COMPLETED & STORED TO DATE (Column G on G703) .....	\$ 2,346,750.00
5. RETAINAGE:	
a. 10.00% of Completed Work (Column D + E on G703)	\$ 234,075.00
b. % of Stored Material (Column F on G703)	\$
Total Retainage (Lines 5a + 5b or Total in Column I of G703) .....	\$ 234,075.00

**6. TOTAL EARNED LESS RETAINAGE** ..... \$ 2,106,675.00  
 (Line 4 Less Line 5 Total)  
**7. LESS PREVIOUS CERTIFICATES FOR PAYMENT** ..... \$ 1,144,350.00  
 (Line 6 from prior Certificate)  
**8. CURRENT PAYMENT DUE** ..... \$ 962,325.00  
**9. BALANCE TO FINISH, INCLUDING RETAINAGE** ..... \$ 884,325.00  
 (Line 3 less Line 6)

**ARCHITECT'S CERTIFICATE FOR PAYMENT**  
 In accordance with the Contract Documents, based on on-site observations and the data comprising this application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

**AMOUNT CERTIFIED** ..... \$ 962,325.00  
 (Attach explanation if amount certified differs from the amount applied. Initial all figures on this Application and on the Continuation Sheet that are changed to conform with the amount certified.)

**ARCHITECT:** James E. Steiner Date: 07/25/13  
 By: \_\_\_\_\_


This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

CHANGE ORDER SUMMARY	ADDITIONS	DEDUCTIONS
Total changes approved in previous months by Owner	\$	\$
Total approved this Month	\$	\$
<b>TOTALS</b>	\$	\$
<b>NET CHANGES by Change Order</b>	\$	\$

**CAUTION:** You should sign an original AIA Contract Document, on which this text appears in RED. An original assures that changes will not be obscured.

AIA Document G702™ - 1992. Copyright © 1953, 1963, 1965, 1971, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. WARNING: This AIA Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law. Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

DV no book 01/13



Date: 7/17/13

7/31/13



**Continuation Sheet**

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.  
 In tabulations below, amounts are stated to the nearest dollar.  
 Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO: 1068  
 APPLICATION DATE: 7/19/2013  
 PERIOD TO: 7/15/2013  
 ARCHITECT'S PROJECT NO: M13-005

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		E THIS PERIOD	F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G		H BALANCE TO FINISH (C - G)	I RETAINAGE (IF VARIABLE RATE)
			FROM PREVIOUS APPLICATION (D + E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)			% (G ÷ C)			
05	BONDS	60,000.00	60,000.00				60,000.00	100.00	6,000.00	6,000.00
10	MOBILIZATION	55,000.00	55,000.00				55,000.00	100.00	5,500.00	5,500.00
15	PIPE MATERIAL	95,000.00	47,500.00	47,500.00	47,500.00		95,000.00	100.00	9,500.00	9,500.00
20	PIPE LABOR	80,000.00	40,000.00	36,000.00	36,000.00		76,000.00	95.00	4,000.00	7,600.00
25	FITTINGS	50,000.00	47,500.00	2,500.00	2,500.00		50,000.00	100.00	5,000.00	5,000.00
30	COILS/KITS MATERIAL	50,000.00	50,000.00				50,000.00	100.00	5,000.00	5,000.00
35	COILS/KITS LABOR	40,000.00	2,000.00	18,000.00	18,000.00		20,000.00	50.00	20,000.00	2,000.00
40	MECHANICAL ROOM WATER	140,000.00		70,000.00	70,000.00		70,000.00	50.00	70,000.00	7,000.00
45	MECHANICAL ROOM LABOR	85,000.00		17,000.00	17,000.00		17,000.00	20.00	68,000.00	1,700.00
50	MECHANICAL ROOM RENTAL	10,000.00	1,000.00	1,000.00	1,000.00		2,000.00	20.00	8,000.00	200.00
55	VALVES MATERIAL	30,000.00	28,500.00	1,500.00	1,500.00		30,000.00	100.00	3,000.00	3,000.00
60	VALVES LABOR	15,000.00	5,250.00	6,750.00	6,750.00		12,000.00	80.00	3,000.00	1,200.00
65	DEMO MATERIAL	8,000.00	1,600.00	6,000.00	6,000.00		7,600.00	95.00	400.00	760.00
70	DEMO LABOR	50,000.00	12,500.00	35,000.00	35,000.00		47,500.00	95.00	2,500.00	4,750.00
75	DEMO RENTAL	10,000.00	2,500.00	7,000.00	7,000.00		9,500.00	95.00	500.00	950.00
80	HANGERS MATERIAL	40,000.00	38,000.00	2,000.00	2,000.00		40,000.00	100.00	4,000.00	4,000.00
85	HANGERS LABOR	15,000.00	11,250.00	2,250.00	2,250.00		13,500.00	90.00	1,500.00	1,350.00
90	FIRESTOP MATERIAL	3,000.00	3,000.00	3,000.00	3,000.00		3,000.00	100.00	3,000.00	300.00
95	FIRESTOP LABOR	3,000.00	3,000.00				1,000.00		1,000.00	1,000.00
100	TAGS/ID MATERIAL	1,000.00	1,000.00				1,000.00		1,000.00	1,000.00
105	TAGS/ID LABOR	1,000.00	1,000.00				14,000.00	70.00	6,000.00	1,400.00
110	CONCR/STONE MATERIAL	20,000.00	20,000.00	14,000.00	14,000.00		14,000.00	70.00	6,000.00	1,400.00
115	CONCR/STONE LABOR	20,000.00	20,000.00	14,000.00	14,000.00		14,000.00	70.00	6,000.00	1,400.00
120	CONCR/STONE RENTAL	5,000.00	5,000.00	3,500.00	3,500.00		3,500.00	70.00	1,500.00	350.00
125	CUT/PATCH MATERIAL	10,000.00	2,000.00	7,000.00	7,000.00		9,000.00	90.00	1,000.00	900.00

**CAUTION: You should sign an original AIA Contract Document, on which this text appears in RED. An original assures that changes will not be obscured.**

AIA Document G703™ - 1992. Copyright © 1963, 1965, 1966, 1967, 1970, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. WARNING: This AIA Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law. Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

### Continuation Sheet

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT,

containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO: 1068

APPLICATION DATE: 7/19/2013

PERIOD TO: 7/15/2013

ARCHITECT'S PROJECT NO: 13-005

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		E THIS PERIOD	F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G		H BALANCE TO FINISH (C - G)	I RETAINAGE (IF VARIABLE RATE)
			FROM PREVIOUS APPLICATION (D + E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)			% (G ÷ C)			
130	CUT/PATCH LABOR	7,000.00	700.00		4,200.00		4,900.00	70.00	2,100.00	490.00
135	ROOF WORK MATERIAL	20,000.00			20,000.00		20,000.00	100.00		2,000.00
140	ROOF WORK LABOR	35,000.00			35,000.00		35,000.00	100.00		3,500.00
145	RENTAL	20,000.00	3,000.00		16,000.00		19,000.00	95.00	1,000.00	1,900.00
150	GLYCOL MATERIAL	25,000.00					25,000.00		25,000.00	
155	GLYCOL LABOR	9,400.00					9,400.00		9,400.00	
160	HEAT TRACE MATERIAL	5,000.00					5,000.00		5,000.00	
165	HEAT TRACE LABOR	3,000.00					3,000.00		3,000.00	
170	PLUMBING ITEMS MATERIAL	20,000.00			15,000.00		15,000.00	75.00	5,000.00	1,500.00
175	PLUMBING ITEMS LABOR	10,000.00			2,000.00		2,000.00	20.00	8,000.00	200.00
180	FIRE PROTECTION MATERIAL	15,000.00			11,250.00		11,250.00	75.00	3,750.00	1,125.00
185	FIRE PROTECTION LABOR	10,000.00			2,000.00		2,000.00	20.00	8,000.00	200.00
190	CARPENTRY MATERIAL	25,000.00	5,000.00		17,500.00		22,500.00	90.00	2,500.00	2,250.00
195	CARPENTRY LABOR	30,000.00	6,000.00		16,500.00		22,500.00	75.00	7,500.00	2,250.00
200	FENCE MATERIAL	3,000.00					3,000.00		3,000.00	
205	FENCE LABOR	7,000.00					7,000.00		7,000.00	
210	ATC DRAWINGS	80,000.00	80,000.00				80,000.00	100.00		8,000.00
215	ATC MATERIAL	275,000.00	68,750.00		206,250.00		275,000.00	100.00	27,500.00	
220	ATC LABOR	100,000.00	10,000.00		40,000.00		50,000.00	50.00	50,000.00	5,000.00
225	ATC VALVES MATERIAL	80,000.00	40,000.00		40,000.00		80,000.00	100.00		8,000.00
230	ATC VALVES LABOR	30,000.00	1,500.00		13,500.00		15,000.00	50.00	15,000.00	1,500.00
235	ATC PROGRAMMING	40,000.00			8,000.00		8,000.00	20.00	32,000.00	800.00
240	WATER TREATMENT	7,100.00					7,100.00		7,100.00	
245	INSULATION MATERIAL	80,000.00			40,000.00		40,000.00	50.00	40,000.00	4,000.00
250	INSULATION LABOR	35,000.00			14,000.00		14,000.00	40.00	21,000.00	1,400.00

CAUTION: You should sign an original AIA Contract Document, on which this text appears in RED. An original assures that changes will not be obscured.



# AIA Document G703™ - 1992

## Continuation Sheet

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT,

containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO: 1068

APPLICATION DATE: 7/19/2013

PERIOD TO: 7/15/2013

ARCHITECT'S PROJECT NO: 13-005

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		E THIS PERIOD	F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G		H BALANCE TO FINISH (C - G)	I RETAINAGE (IF VARIABLE RATE)
			FROM PREVIOUS APPLICATION (D + E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)			% (G ÷ C)			
255	DUCTWORK DRAWINGS	10,000.00	10,000.00				10,000.00	100.00	1,000.00	
260	DUCTWORK MATERIAL	225,000.00	56,250.00		123,750.00		180,000.00	80.00	45,000.00	18,000.00
265	DUCTWORK LABOR	100,000.00	25,000.00		55,000.00		80,000.00	80.00	20,000.00	8,000.00
270	EQUIPMENT MATERIAL	600,000.00	480,000.00		120,000.00		600,000.00	100.00	60,000.00	60,000.00
275	EQUIPMENT LABOR	40,000.00	8,000.00		12,000.00		20,000.00	50.00	2,000.00	2,000.00
280	CEILINGS MATERIAL	42,000.00	14,700.00		6,300.00		21,000.00	50.00	2,100.00	2,100.00
285	CEILINGS LABOR	30,000.00	10,500.00		4,500.00		15,000.00	50.00	1,500.00	1,500.00
290	PUNCHLIST MATERIAL	3,000.00							3,000.00	
295	PUNCHLIST LABOR	3,000.00							3,000.00	
300	CLOSEOUT	3,000.00							3,000.00	
305	UNIT M/A	4,250.00							4,250.00	
310	UNIT M/B	1,125.00							1,125.00	
315	UNIT M/C	19,000.00							19,000.00	
320	UNIT M/D	22,000.00							22,000.00	
325	UNIT M/E	9,800.00							9,800.00	
330	UNIT M/F	3,250.00							3,250.00	
335	UNIT M/G	875.00							875.00	
340	UNIT M/H	3,200.00							3,200.00	
345	UNIT M/I	4,000.00							4,000.00	
<b>Totals</b>		<b>2,991,000.00</b>	<b>1,224,000.00</b>		<b>1,116,750.00</b>		<b>2,340,750.00</b>	<b>78.26</b>	<b>650,250.00</b>	<b>234,075.00</b>

**CAUTION: You should sign an original AIA Contract Document, on which this text appears in RED. An original assures that changes will not be obscured.**

AIA Document G703™ - 1992. Copyright © 1963, 1965, 1966, 1967, 1970, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. WARNING: This AIA Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law. Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, [copyright@aia.org](mailto:copyright@aia.org).